



## Programme for Frodsham Cemetery

**Project no: 045 - 03**  
**Client: Frodsham Town Council**  
**v1 12.04.2019**

Key Milestones / Deliverables

Client  
 Consultant  
 Contractor

		2019																										
		April				May				June				July				August				September				Oct 2019 - Oct 2020		
		8	15	22	29	6	13	20	27	3	10	17	24	1	8	15	22	29	5	12	19	26	2	9	16	23	30	(12 Months)
<b>1 Main Tasks for Project Management Plan</b>																												
1	<b>Technical Design &amp; Tender</b>																											
1.1	Walk-over survey of site and confirmation of levels and locations of existing drainage by visual inspection and dipping of chambers.																											
1.2	Undertake baseline and potential calculations, and liaise with united utilities to obtain information on services and sewer capacity																											
1.3	Finalise levels and layout design HDD																											
1.4	Preparation of ground model based on 3d topographic survey. Preparation of scheme design for discussion with United Utilities regarding capacity and flow rates and new water supply-Datrys																											
1.5	Report back to client and seek approval to progress to detailed design.																											
1.6	Prepare all detailed production drawings, schedules and specification of materials and workmanship required for the construction of the work.																											
1.7	Provide detailed pre tender cost estimates for the work and check alignment with cost budget.																											
1.8	Prepare tender package in to meet Frodsham Town Councils procurement requirements.																											
1.9	Client to sign off tender documents																											
1.10	Tenders issued																											
1.11	Tender period																											
1.12	Tenders returned																											
1.13	Evaluation of tender/construction contractor selected																											
1.14	Pre contract meeting																											
1.15	Construction contractor appointed																											
1.10	CDM Planning period																											
<b>2 Construction On Site</b>																												
2.1	Construction works on site																											
2.2	Construction works complete																											
2.3	Defects Period																											
2.4	Maintenance Period																											
2.5	Final project sign off																											

After 12 months