


Programme for Frodsham Cemetery





































Project no: 045-03
v3 12.09.2019

 Key Milestones / Deliverables

 Client
 Contractor
 Consultant



Harrison
design – development

		2019																											
		September					October				November				December					January				Feb 2020 - Feb 2021					
		2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27						
1	Technical Design & Tender																												
1.1	Prepare tender package in to meet Frodsham Town Councils procurement requirements.																												
1.2	Client to sign off tender documents																												
1.3	Tenders issued																												
1.4	Tender period																												
1.5	Tenders returned																												
1.6	Evaluation of tender/construction contractor selected																												
1.7	Pre contract meeting																												
1.8	Construction contractor appointed																												
1.9	CDM Planning period																												
2.0	Construction On Site																												
2.1	Construction works on site																												
2.2	Construction works complete																												
2.3	Practical Completion																												
2.4	Defects Period																												
2.5	Maintenance Period																												
2.6	Final project sign off																											